



# **EXCELSIOR ENERGY CENTER**

**Case No.: 19-F-0299**

**1001.25 Exhibit 25**

**Effect on Transportation**

# Contents

- Exhibit 25: Effect on Transportation ..... 1
  - 25(a) Conceptual Site Plan..... 1
  - 25(b) Description of the Pre-construction Characteristics of Roads in the Vicinity of the Project ..... 4
    - (1) Traffic Volumes and Accident Data..... 4
    - (2) Transit Facilities and School Bus Routes ..... 6
    - (3) Emergency Service Approach and Departure Routes ..... 6
    - (4) Load Bearing Structural Rating Information..... 7
    - (5) Urbanized Areas Traffic Volume Summary..... 7
  - 25(c) Facility Trip Generation ..... 8
    - (1) Number, Frequency, and Timing of Vehicle Trips..... 8
    - (2) Approach and Departure Routes for Trucks Carrying Water, Fuels, or Chemicals . 13
    - (3) Cut-and-Fill Activity ..... 13
    - (4) Conceptual Haul Routes and Employee Approach and Departure Routes ..... 13
  - 25(d) Traffic and Transportation Impacts..... 14
    - (1) Analysis of Future Traffic Conditions ..... 14
    - (2) Evaluation of the Road System to Accommodate the Projected Traffic ..... 14
    - (3) Route Evaluation - Over-Size Load Deliveries and Roadway Restrictions ..... 22
    - (4) Measures to Avoid or Minimize for Impacts to Traffic and Transportation..... 22
    - (5) Road Use and Restoration Agreements..... 23
  - 25(e) Public Transportation, School Bus Routes, and Aeronautical and Military Operations..... 25
  - 25(f) FAA Review ..... 25
  - 25(g) Off-site Improvements ..... 25
- References..... 26

## Tables

Table 25-1. Design Intersection Sight Distance (feet) for Left-turning Vehicles.....	3
Table 25-2. Design Intersection Sight Distance for Right-turning Vehicles.....	3
Table 25-3. Expected Number of Loaded Trips .....	8
Table 25-4. Available Traffic Data within the Project Area.....	15
Table 25-5. Level of Service Criteria for Multilane Highway Segments .....	17
Table 25-6. Follower Density Thresholds .....	19
Table 25-7. Existing Traffic Volumes & Characteristics for Multilane Highways.....	19
Table 25-8. Existing Traffic Volumes & Characteristics for Two-lane Highways.....	20
Table 25-9. Traffic Volumes & Characteristics for Multilane Highways During Construction.....	21
Table 25-10. Traffic Volumes & Characteristics for Two-Lane Highways During Construction ..	21
Table 25-11. NYSDOT Over-size/Over-weight Vehicle Dimensions .....	24

## Figures

Figure 25-1. Project Area Accident Map.....	5
Figure 25-2a. Project Area Site Arrival Distribution Percentages .....	10
Figure 25-2b. Project Area Site Departure Distribution Percentages.....	10
Figure 25-3. Level of Service Criteria and Speed-Flow Curves for Multilane Highway Segments. Excerpt from Chapter 12 of the HCM. ....	18

## Appendices

Appendix 25-1	Sight Distance Diagrams and AASHTO Tables
Appendix 25-2	Emergency Access Routes
Appendix 25-3	NYSDOT Average Annual Daily Traffic (AADT) Volumes
Appendix 25-4	Accident Summary Data 2017-2019
Appendix 25-5	School Bus Routes and Transit Routes
Appendix 25-6	Construction Access Routes
Appendix 25-7	Highway Capacity Software (HCS) Level of Service Output
Appendix 25-8	Posted Bridge Data

## **Exhibit 25: Effect on Transportation**

This Exhibit will track the requirements of Stipulation 25, dated July 6, 2020, and therefore, the requirements of 16 New York Codes, Rules and Regulations (NYCRR) § 1001.25.

### **25(a) Conceptual Site Plan**

These plans identify the proposed solar panel and energy storage system locations, access road locations and widths, and other related Project Components plans and details.

Preliminary Design Drawings for the Excelsior Energy Center (Project) are included in Appendix 11-1. The Project proposes to install fixed or tracker-racking systems. As the technology is rapidly evolving for solar panel technology, and market conditions at the time that procurement decisions need to be made are unknown, the Applicant is proposing in this Application to evaluate both types of racking systems, with the final decision to be made and detailed in the Compliance Filing. Only selected elements of the Project would change based upon the type of array racking system types used, but all changes would be within the component fence line and to the same land uses shown in the Proposed Layout. There would be no additional significant adverse environmental impacts by choosing one racking system over the other. See Exhibit 9 for further discussion of the racking technology.

Details specific to Project access roads and intersections showing horizontal and vertical geometry, number of approach lanes, lane widths, and traffic control devices are included in Appendix 11-1. Intersection sight distances at the proposed access roads are also included in Appendix 25-1. According to the requirements of 16 NYCRR § 1001.25(2), characterization of public road intersection suitability is required for Projects, which include wind turbines. Due to the nature of the Project, expected size of the material, and lack of turbines, characterization of the public road intersection suitability outside the Project Area is not applicable.

There are four Posted Bridges with weight limits/restrictions in the area. Tower Hill Road, west of Searls Road, has a small bridge/culvert with an 18-ton limit. East of the site, West Sweden Road (Route 6) has a bridge over Black Creek, south of Sackett Road, that has a 17-ton weight limit. In Batavia, South Lyon Street, just north of South Main Street, has a 5-ton weight limit. In addition, Ford Road (NY Route 262) to the west of the Site just east of Oak Orchard Road (NY Route 98), has a restriction where “No Trucks with R Permits” (a State-owned R-Posted Bridges, Non-Waivered) are permitted to cross the bridge/culvert.

Sight distance diagrams were developed for the proposed access roads at the entrance/exit for the site entrances at the following locations illustrated in Appendix 25-1:

- A. Batavia Byron Road (County Route 19A) – west side, south of Tower Road
- B. Byron Elba Road (NY 262) – north side, east of Chapel Road
- C. Swamp Road, south side, west of Mud City Road
- D. Swamp Road, south side, east of Mud City Road
- E1. Batavia Byron Road (County Route 19A) – west side, south of Byron Elba Road (NY 262)
- E2. Batavia Byron Road (County Route 19A) – east side, south of Byron Elba Road (NY 262)
- F. Byron Elba Road (NY 262) – north side, east of Byron Holley Road (NY 237)
- G. Cockram Road – north side, west of Bank Street Road
- H1. Bank Street Road – west side, north of Cockram Road
- H2. Bank Street Road – east side, north of Cockram Road
- I. Cockram Road – south side, west of Caswell Road
- J. Byron Holley Road (NY 237) – east side, north of Cockram Road
- K. Cockram Road – north side, east of Byron Holley Road (NY 237)
- L1. Ivison Road - west side, north of Cockram Road
- L2. Ivison Road - west side, north of Cockram Road
- M. Caswell Road – west side, south of Cockram Road
- N. Batavia Byron Road (County Route 19A) – east side, south of Cockram Road
- O. Batavia Byron Road (County Route 19A) – east side, north of Walker Corners Road
- P. Caswell Road – east side, south of Cockram Road
- Q. Gillette Road – north side, west of Ivison Road
- R. Walker Corners Road – north side, west of Batavia Byron Road (County Route 19A)
- S. Walker Corners Road - south side, east of Batavia Byron Road (County Route 19A)
- T. Caswell Road – west side, south of Walkers Corner Road

The recommended setback for the decision point is 14.5 feet from the edge of the roadway, plus half the distance to the required travel lane.

The New York State Department of Transportation (NYSDOT) Highway Design Manual (HDM) Chapter 5, Appendix 5C, Table 5C-3 and Table 5C-4 have recommended sight distances for left-turning vehicles and for right-turning vehicles for passenger cars and for combination trucks based on the Design Speed. These recommended distances reduce significantly at lower speeds. These are shown in Tables 25-1 and 25-2 below.

**Table 25-1. Design Intersection Sight Distance (feet) for Left-turning Vehicles**

Design Speed (mph)	Passenger Car Lanes Crossed			Single-Unit Truck Lanes Crossed			Combination Truck Lanes Crossed		
	1	2	3	1	2	3	1	2	3
15	170	180	190	210	225	245	255	270	285
20	225	240	250	280	300	325	340	360	380
25	280	295	315	350	375	405	425	450	475
30	335	355	375	420	450	485	510	540	570
35	390	415	440	490	525	565	595	630	665
40	445	475	500	560	600	645	680	720	760
45	500	530	565	630	675	725	765	810	855
50	555	590	625	700	750	805	850	900	950
55	610	650	690	770	825	885	930	990	1,045
60	665	710	750	840	900	965	1,015	1,080	1,140
65	720	765	815	910	975	1,045	1,100	1,170	1,235
70	775	825	875	980	1,050	1,125	1,185	1,260	1,330

mph – miles per hour

**Table 25-2. Design Intersection Sight Distance for Right-turning Vehicles**

Design Speed (mph)	Passenger Car Lanes Crossed			Single-Unit Truck Lanes Crossed			Combination Truck Lanes Crossed		
	1	2	3	1	2	3	1	2	3
15	145	155	170	190	205	220	235	250	265
20	195	210	225	250	275	295	310	330	350
25	240	260	280	315	340	365	390	415	440
30	290	310	335	375	410	440	465	495	525
35	335	365	390	440	475	510	545	580	615
40	385	415	445	500	545	585	620	660	700
45	430	465	500	565	610	655	695	745	790

**Table 25-2. Design Intersection Sight Distance for Right-turning Vehicles**

Design Speed (mph)	Passenger Car Lanes Crossed			Single-Unit Truck Lanes Crossed			Combination Truck Lanes Crossed		
	1	2	3	1	2	3	1	2	3
50	480	515	555	625	680	730	775	825	875
55	530	570	610	690	745	805	850	910	965
60	575	620	665	750	815	875	930	990	1,050
65	625	670	720	815	880	950	1,005	1,075	1,140
70	670	725	775	875	950	1,020	1,085	1,155	1,225

Additional Sight Distance Tables from the American Association of State Highway and Transportation Officials (AASHTO) – A Policy on Geometric Design of Highways and Streets, Seventh Edition, 2018, which forms the basis for the NYSDOT Sight Distances referenced above, are contained in Appendix 25-1. The AASHTO Tables show the Stopping Sight Distances, which are the minimum Sight Distances and are the required Sight Distances. Sight distances were based on photos and aerials, but the distances provided are conservatively accurate.

All Design and Stopping Sight Distances will be met for each access point. In addition, because of the height of the seated truck driver and the height of the trucks, truck drivers can see a farther distance and trucks can be seen at a farther distance, thus further increasing the available Sight Distance. Signage could be added if determined necessary and vegetation height clearance should be maintained. Sightlines for Driveway C on Swamp Road (40 mph) and Driveways H1 and H2 on Bank Street Road (45 mph) are illustrated for 1,000 feet for consistency purposes and are shown going around the curves. However, the actual required sight distance is 305 feet along Swamp Road and 360 feet along Bank Street Road, both of which are met.


**25(b) Description of the Pre-construction Characteristics of Roads in the Vicinity of the Project**

***(1) Traffic Volumes and Accident Data***

Existing traffic volume data was obtained from the NYSDOT Traffic Data Viewer and NYSDOT Highway Data Services Bureau, where historical traffic count data is available online. Average

Annual Daily Traffic (AADT) volumes for roads within the Project Area are provided by route in Appendix 25-3.

Existing accident data for the Project Area was obtained from NYSDOT through a Freedom of Information Law (FOIL) Request. Accident data was obtained for segments near the Project Area (Figure 25-1) for a 3-year period from January 1, 2017 to December 31, 2019, and is summarized in Appendix 25-4 by case number. During that 3-year period, there were a total of 197 accidents, with the main apparent factor being a collision with an animal resulting in 97 accidents (49%). The majority of the non-animal related collisions were the result of driver error (mainly driving at an unsafe speed (23), failure to yield right-of-way (18), or disobeying a traffic control device (6)). There were 4 alcohol/drug-related accidents. No accidents involved a pedestrian or a bicyclist.



**Figure 25-1. Project Area Accident Map.**

A total of 63 (32%) accidents occurred in wet conditions (snow/ice/slush/rain). Of the 197 accidents, 146 (74%) were listed as property damage only, 37 (19%) accidents involved some type of injury, and 14 (7%) accidents were non-reportable. There were 0 fatalities. The breakdown by year for the 3-year period is as follows: 60 accidents in 2017, 64 accidents in 2018, and 73 accidents in 2019, so an average of 66 accidents per year.



## ***(2) Transit Facilities and School Bus Routes***

Regional Transit Service (RTS) Genesee has limited routes within the Project Area. RTS Routes 211 and 214 serve the Batavia area. Transit routes and schedules are included in Appendix 25-5. While transit vehicles and some construction-related vehicles may share one of the same roadways, the impacts to the local transit routes are expected to be minimal. If necessary, the Applicant will coordinate with RTS to avoid impacts and delays of routes throughout the construction process.

Local school buses for the Byron-Bergen Central Schools typically leave the bus facility between 6:30 and 6:45 AM for the High School and Middle School and the students arrive at school at 7:23 AM. In the afternoon, these buses typically leave the bus facility at 2:30 PM and students arrive home by 3:20 PM. For the Elementary School, the buses typically leave the bus facility between 7:40 and 7:55 AM and students arrive at school at 8:40 AM. In the afternoon, buses typically leave the bus facility between 3:35 and 3:40 PM and students arrive home by 4:20 PM. Though road closures are not anticipated, should any local roadways need to be temporarily closed during construction for a short period of time, the contractor (or Applicant) will contact the appropriate local agencies to provide notifications including the Byron-Bergen Central School Transportation Department, who establishes the school bus routes. Construction of the Project is not expected to impact school bus stop locations, but if stops are impacted, the contractor (or Applicant) will provide safe accessible waiting areas. Additional information regarding the School Buses is contained in Appendix 25-5.

## ***(3) Emergency Service Approach and Departure Routes***

Emergency services, if necessary, would be provided by various entities including, but not limited to:

- Byron Fire Department and Byron Rescue Squad Townline Road in Byron;
- South Byron Volunteer Fire Company, 7389 NY Route 237, Byron; and
- New York State Police, 4525 West Saile Drive, Batavia.

In addition to the above, supplemental services, if necessary could be provided by the following:

- Stafford Fire Department, 6153 Main Street, Stafford;
- Elba Fire Department, 4 South Main Street, Elba;
- Batavia Police Department, 10 West Main Street, Batavia;

- Le Roy Police Department, 3 West Main Street, LeRoy; and
- Leroy Volunteer Ambulance, 3 West Main Street, LeRoy.

In the event of an emergency, the local emergency service providers will take the most direct/fastest available route to the Project Area, depending on current conditions and their starting locations as their origin points may change due to other emergencies or if a police vehicle is on patrol at the time, as well as the location of the incident at the Site. Descriptions and illustrations of the routes to/from each of the above Emergency Services facility are contained in Appendix 25-2.

The Applicant will reach out and coordinate with the local emergency service providers throughout the development and construction process so that they are aware of possible road closures (if necessary) that may impact their routing decisions. They will also be kept informed of expected site work and number of workers so they can plan accordingly.

#### ***(4) Load Bearing Structural Rating Information***

Information on bridges including Posted Bridges is provided in Appendix 25-8. As described in Section 25(a), there are four bridges/culverts in the area with weight limits/restrictions. Tower Hill Road, west of Searls Road, has a small bridge/culvert with an 18-ton limit. East of the site, West Sweden Road (Route 6) has a bridge over Black Creek, south of Sackett Road, that has a 17-ton weight limit. In Batavia, South Lyon Street just north of South Main Street has a 5-ton weight limit. In addition, Ford Road (NY Route 262) to the west of the Site just east of Oak Orchard Road (NY Route 98), has a restriction where “No Trucks with R Permits” (a State Owned R-Posted Bridges, Non-Waivered) are permitted to cross the bridge/culvert.

#### ***(5) Urbanized Areas Traffic Volume Summary***

The Project is not within a congested urbanized area; therefore, 24-hour traffic volume counts and peak turning movement counts for typical weekday morning, weekday afternoon, and Saturday peaks at representative critical intersections are not applicable and are not included in this Application.

## 25(c) Facility Trip Generation

### (1) Number, Frequency, and Timing of Vehicle Trips

To better understand how the construction of the Project will potentially impact the adjacent roadway system, trips were generated for the Project Area based on the peak construction workforce and construction equipment deliveries. Typically, these trips would be calculated using the Institute of Transportation Engineers (ITE) Trip Generation Manual, where data from similar sites has been collected and aggregated to provide estimates for peak-hour and daily site traffic volumes. However, there are no published trip generation rates for solar farm construction or similar type construction. The peak construction workforce for this Project is expected to be approximately 247 workers, which was distributed to/from the Project Area, conservatively assuming one worker per vehicle per day. In addition to construction workforce trips, construction equipment delivery trips were included in the traffic analysis for the construction period. Table 25-3 provides a detailed summary of the expected construction and Project material delivery vehicles with a brief overview in the subsequent section. Load trips for the “Equipment and Installation” phase (69 trips) were added to the peak construction workforce to conservatively simulate the worst-case traffic operation scenario during the construction period. Figures 25-2a and 25-2b show the estimated distribution percentages used in calculating construction worker trips and construction equipment deliveries to and from the Project Area. There are other potential routes that some vehicles may take, but the routes illustrated were used to maximize conservativeness of the Traffic Analyses. Additional details regarding these routes are described in Section 25(c)(4).

**Table 25-3. Expected Number of Loaded Trips**

Equipment/Activity	Construction Equipment	Trips
Site Preparation and Grading	Graders (174 hp)	2
	Rubber-tired Loaders (164 hp)	2
	Scrapers (313 hp)	3
	Water Trucks (189 hp)	2
	Generator Sets	2
	Roller/Compactor	1

**Table 25-3. Expected Number of Loaded Trips**

<b>Equipment/Activity</b>	<b>Construction Equipment</b>	<b>Trips</b>
Trenching and Road Construction	Excavators (168 hp)	3
	Graders (174 hp)	3
	Water Trucks (189 hp)	2
	Trencher (63 hp)	4
	Rubber Tired Loader (164 hp)	2
	Generator Sets	2
Equipment and Installation	Crane (399 hp)	1
	Crane (165 hp)	1
	Forklifts (145 hp)	8
	Pile Drivers	10
	Pickup Trucks/ATVs	45
	Water Trucks (189 hp)	2
	Generator Sets	2
Commissioning	Pickup Trucks/ATVs	5
Access Roads	Dump Trucks (22 yd <sup>3</sup> )	2,363
Fencing and Substation	Concrete Trucks	700


hp – horsepower

During the operational phase of the Project, two employees will be on site periodically for vegetation management and routine Project component maintenance. Heavy vehicles/equipment will not be traveling to and from the site regularly. This workforce will not affect traffic around the Project Area and will have no impacts on adjacent roadways. Details on frequency of employee visits to the Project for operations and maintenance is provided in Appendix 5-3, Preliminary Operation and Maintenance (O&M) Plan.

Construction of the Project will comply with the applicable substantive requirements of the Town of Byron and Genesee County local laws and ordinances as they relate to transportation and construction vehicle deliveries. Road use agreements with these agencies will be sought regarding, amongst other matters, the current weight restrictions on certain bridges/culverts. The hours of construction will be 7:00 AM to 7:00 PM Monday through Saturday, but the peak


construction trips were combined with the roadway peak hours for analysis purposes to be conservative. Refer to Exhibit 31 for further analysis.

**ARRIVAL DISTRIBUTION**



**Figure 25-2a. Project Area Site Arrival Distribution Percentages**

**DEPARTURE DISTRIBUTION**



**Figure 25-2b. Project Area Site Departure Distribution Percentages**

### ***Site Preparation and Grading Equipment***

*Graders* – It is expected that there will be two graders used for the site preparation and grading of the Project, while three graders will be utilized overall for the project. Each grader will have a 174-hp engine and have an approximate weight of 43,000 pounds (lbs.) per vehicle.

*Rubber-tired Loaders* – It is expected that there will be two rubber-tired loaders in use. Each loader will have a bucket capacity of approximately 2.1 to 5.0 cubic meters and a maximum hp of 164. The rubber-tired loader weighs approximately 31,000 lbs.

*Scrapers* – It is anticipated that there will be three scrapers used with approximately 313 hp each. Each scraper's approximate operating weight is 80,000 lbs.

*Water Trucks* – It is expected that there will be two water trucks in use at the Project Area. Each truck will be equipped with a 189-hp engine. Depending on the size of the tank, the average weight can be 50,000 lbs. to 75,000 lbs. For every 2,500 gallons of liquid, the average approximate weight will be an additional 25,000 lbs. over the weight of the vehicle carrying the tank, which can range from 17,000 lbs. to 25,000 lbs.

*Generator Sets* – Two generator sets will be delivered and used for the construction of the Project.

*Roller/Compactor* – One roller/compactor will be utilized.

### ***Trenching and Road Construction Equipment***

*Excavators* – Three excavators will be delivered and used for the construction of the Project. It is approximated that each excavator will weigh roughly 50,000 lbs. The net power for the excavator will be approximately 168 hp.

*Trencher* – There will be four trenchers used at the Project Area. These trenchers will have an operating power of approximately 63 hp.

### ***Equipment Installation***

*Crane* – It is expected that a Lattice Crawler Crane will be used to construct the Project. Typical transportation of these cranes requires disassembly and placement on a trailer. It is expected that each crane set up will require approximately seven trailer loads with the main transport load weighing approximately 80,000 lbs. Two cranes are expected to be utilized.

*Forklifts* – Eight forklifts will be in operation during construction of the Project. The weight of each forklift is approximately 25,000 lbs. The hp of each forklift is approximately 145 hp.

*Pile Drivers* – It is estimated that ten pile drivers will be in use at the Project Area. Each pile driver will have an approximate weight of 30,000 lbs.

*Pickup Trucks/ATVs* – There will be approximately 45 pickup trucks and ATVs entering the Project Area during construction.

### ***Construction Equipment and Materials***

*Aggregate Trucks* – Temporary and permanent access roads will be constructed at the Project Area to provide access from the existing roadways. The access roads, as well as the substation and switchyard, will be constructed of 51,000 cubic yards of gravel aggregate material and 1,000 cubic yards of granular fill. A total of approximately 2,318 large dump trucks for the gravel fill and approximately 45 large dump trucks for the granular fill with an approximate carrying capacity of 22 cubic yards and a weight of 80,000 lbs. will be used to deliver the materials to the Project Area. Construction of the access roads is expected to occur during the first 4 months, which equates to approximately 25 truck trips per day. Based on the preliminary cut and fill calculations performed in Exhibit 21, no soil is expected to be removed during construction.

*Concrete Trucks* – Concrete will be necessary for perimeter fencing and substation foundations associated with the Project. Approximately 5,200 cubic yards of concrete will be needed for fencing and an additional 400 cubic yards of concrete for the substation foundations. Trucks with an approximate capacity of 8 cubic yards and a weight of 70,000 lbs. will be used to deliver the material to the Project Area. These vehicles will be of legal size and weight, not exceeding the 80,000-lb. load limits. Construction of the perimeter fencing and substation foundation is not expected during the peak construction period, but is expected to occur during the last couple months of construction, and therefore, not included in the traffic analysis. These are estimated to require approximately fifteen truck trips per day.

*Conventional Semi-trailers* – Semi-trailers will be used to transport the solar array components and construction equipment to the Project Area. These vehicles will be of legal size and weight, not exceeding the 80,000-lb. load limits.

Special equipment Components, including substation/switchyard control rooms, substation poles, generator step-up unit (GSU), inverters, etc., are likely to exceed the legal weight and/or size.

Special hauling permits and/or road use agreements along the project haul routes will be obtained prior to delivery.

Based on the expected transportation methods and proposed construction work, Table 25-3 above summarizes the expected number of loaded trips generated entering the Project Area.

Earthwork activity, construction of access roads, and fencing installation will not occur at the same time as the peak workforce and equipment installation construction period. Added trips for these activities are expected to be approximately 18 trips per day during the first 3 months and 4 trips per day during the final 2 months, which does not exceed the peak workforce of 247 trips per day and equipment/installation phase of 69 trips. Therefore, dump trucks for earthwork/access roads and concrete trucks for fencing were not factored into the traffic analysis, which only analyzed the peak construction traffic volumes.

### ***(2) Approach and Departure Routes for Trucks Carrying Water, Fuels, or Chemicals***

During Project construction, all trucks carrying water, fuels, or chemicals will follow the same delivery routes used by other construction vehicles/component delivery haulers. Section 25(c)(4) of this Exhibit provides detailed routes to the Project Area from every direction, which applies to the haul routes as well as construction worker commuter trips.

### ***(3) Cut-and-Fill Activity***

Estimates using the Preliminary Design Drawings (Appendix 11-1) indicate approximately 63,824.96 cubic yards of material will be excavated during the facility construction. In addition, approximately 63,841.29 cubic yards of fill will be placed. Refer to Appendix 11-1 for the Preliminary Design Drawings and Exhibit 21 for additional information on cut-and-fill activity.

### ***(4) Conceptual Haul Routes and Employee Approach and Departure Routes***

#### ***To Excelsior Energy Center***

There are various regional routes to reach the Project. Interstate 90 runs in an east-west direction and is approximately 3.5 miles south of the Project Area. Interstate 90 has Entrances/Exits along State Route 98 west of the Site and State Route 19/Interstate 490 east of the Site.



Interstate 490 is east of the Site and runs northeast-southwest direction between Rochester and Interstate 90. Route 33 also runs in a northeast-southwest direction south and east of the Site, passing through Batavia and to its interchange with Interstate 490.

Locally, State Route 98 runs north/south to the west of the Site. State Route 237 runs north/south in the eastern portion of the Site. State Route 262 runs east-west in the northern portion of the Site.

Illustrations of four of the potential key routes from major centers are provided in Appendix 25-6. These include details of the possible routes including turn-by-turn movements and account for other locations along the routes. For consistency, all the routes are shown to end at the intersection of Batavia Byron Road and Cockram Road.

## **25(d) Traffic and Transportation Impacts**

### ***(1) Analysis of Future Traffic Conditions***

Most traffic impacts will be short-term, primarily due to the temporary influx of personnel and equipment during construction. Long-term effects to maintain and operate the Project are anticipated to be minimal. As mentioned in section 25(c)(1), two employees will be on site periodically for various management/maintenance work, which is significantly fewer trips than the peak construction period of 316 additional trips; therefore, no impacts on future traffic conditions are anticipated as a result of the operation of the Project. Refer to Appendix 5-3, Preliminary O&M Plan, for details on frequency of employee visits to the Project for O&M.

### ***(2) Evaluation of the Road System to Accommodate the Projected Traffic***

With additional trips generated by the construction of the Project, the level of service is evaluated below for both the existing traffic volumes and construction level traffic volumes to express the performance of the existing roadway facilities.

#### ***Existing Traffic Data***

Existing traffic volume data was obtained from the NYSDOT Traffic Viewer and NYSDOT Highway Data Services Bureau, where historical traffic count data is available for downloading. AADT volumes are provided by route for most County and State Routes in the area. Traffic count data was sporadically available for many of the local roads within the Project Area. Table 25-4 summarizes the available traffic data within the Project Area.

**Table 25-4. Available Traffic Data within the Project Area**

Site No.	Route/ Road Name	From	To	AADT	Count Station	Count Year
A	Bank State Road (CR 13)	Byron TL	NY 262	3,387	412000	2014
B	Batavia Byron Road (CR 19A)	Byron Rd	Walkers Cmrns Rd	1,573	416061	2015
C	Byron Elba Road East (NY 262)	Rt 237	Jct Rt 19 End Rt 262	2,676	410009	2014
D	Byron Elba Road – West (NY 262)	NY 262 Ford Rd	Start 98/262 OLAP	1,890	41402	2014
E	Byron Holley Road (NY 237)	Rt 33	Rt 262 Byron	1,178	410322	2014
F	Caswell Road	Cr19 Walkers Cmrns	Cockram Rd	196	416036	2011
G	Clinton Street (NY 33)	Cr19B Prole Rd	Rt 237	6,441	410425	2015
H	Cockram Road	Cr 19A	Caswell	458	412200	2010
I	Cole Road – East	NY 237	Swamp Rd	149	416063	2011
J	Tower Hill Road	Cr 42	SR 237	169	416066	2010
K	Transit Road (CR 42)	Watson Rd	Elba T/L	223	415004	2016
L	Walkers Corner Road (CR 19)	Caswell Rd	NY 237	748	416027	2011
M	NY-19	Acc Rts 90I 490I	Rt 33	1,423	410284	2015
N	NY-98	Batavia CL/Batavia TL	Start 98/262 OLAP	9,023	410286	2016
O	NY-33A	Rt 19	Rt 33A	9,674	410428	2015

**Roadway Characteristics**

Existing roadways within the Project Area fall into three functional classifications as defined by NYSDOT Office of Technical Services and Federal Highway Administration (FHWA).

*Principal Arterial Interstate* – The two Principal Arterial Interstates found within the Project Area are Interstate I-90 and Interstate I-490. Principal Arterial Interstates are roadways classified as an

interstate that carry multiple travel lanes and are designated for high rates of speed between major points.

*Principal Arterial Other* – There are no Principal Arterial Other found within the Project Area. Principal Arterials Other are roadways classified as a non-interstate that consist of a connected rural network of continuous routes that serve corridor movement having trip length and travel density characteristics indicative of substantial statewide or interstate travel and provide an integrated network without stub connections except where unusual geographic or traffic flow conditions dictate otherwise.

*Minor Arterial* – There are two Rural Minor Arterial roadways classified by the NYSDOT in the vicinity of the Project Area: NY Route 19 and NY Route 33. Minor Arterials are often moderate length and usually provide a connection to a higher-level roadway, such as a Principal Arterial. In rural areas, such as the Project Area, Minor Arterials provide high travel speeds with minimal disruption to the through traveling vehicles.

*Major Collector* – The Major Collector roadways within the Project Area as classified by the NYSDOT are NY Route 237 and NY Route 262. Major Collectors generally have few driveways and allow for minimal disruption to the through-traveling vehicles. Major Collectors can be shorter in length and have less daily traffic than Minor Arterials.

*Minor Collector* – The Minor Collector roadways within the Project Area, as classified by the NYSDOT, are NY Route 6 and Ny Route 31. Minor Collectors generally are spaced at intervals to collect traffic from local roads and bring all developed areas within a reasonable distance of a collector road, while providing service to the remaining smaller communities and linking the locally important traffic generators with their rural areas.

*Local Road* – There rest of the roadways within the Project Area are identified as Local Roads. These roads account for the largest percentage of total roadway miles. These roadways are short and are intended for specific local access. Local roads primarily facilitate direct access to adjacent property owners with many driveways and access points.

In addition to the classifications, most of the roadways in the Project Area are rural and provide one travel lane in each direction with limited shoulder and roadside treatments, with the exceptions of roads such as I-90 and I-490, which have more than one travel lane in each

direction. Most existing intersections are stop controlled. There are very few signalized intersections.

**Performance Methodology**

Based on the functional classifications of the roadways in the Project Area, roadway performance was analyzed by methods described in Chapter 12 and Chapter 15 of the Highway Capacity Manual 6th edition (HCM). Chapter 12 covers the guidance necessary for determining the performance of Multilane Highways, defined as highways with two or more lanes of travel in one direction. Chapter 15 of the HCM provides guidance for determining the performance of Two-Lane Highways, defined as roadways where passing maneuvers take place in the opposing lane of traffic and where segments are in excess of 2 miles from the nearest signalized intersection. Chapter 15 was recently amended by the National Cooperative Highway Research Program (NCHRP) and calculations for the level of service of two-lane highways were performed using the methodology from their findings.

Chapter 12 of the HCM states that multilane highways can be characterized by three performance measures:

- Density in passenger car per mile per lane,
- Space mean speed in miles per hour, and
- Ratio of demand flow rate to capacity (v/c).


Each of the three measures are indicators of how well traffic is being accommodated by the multilane highway segment. Exhibit 12-15 from the HCM visually depicts the ranges of the density of the multilane highway that determines the level of service. This is illustrated in Table 25-5 and on Figure 25-3.

**Table 25-5. Level of Service Criteria for Multilane Highway Segments**

Level of Service	Density (pc/mi/ln)
A	≤ 11
B	> 11 – 18
C	> 18 – 26
D	> 26 – 35
E	> 35 – 45
F	Demand exceeds capacity OR density > 45

Excerpt from Chapter 12 of the HCM.

Figure 25-3, obtained from Exhibit 12-17 from the HCM, graphically represents the speed of the passenger car versus flow rate of the multilane highway segment.



**Figure 25-3. Level of Service Criteria and Speed-Flow Curves for Multilane Highway Segments. Excerpt from Chapter 12 of the HCM.**

Two-lane highway level of service calculations were recently updated within Highway Capacity Software (HCS) 7 based on new studies performed by the NCHRP and published in the *“Improved Analysis of Two-Lane Highway Capacity and Operational Performance (2018)”*. Calculating the level of service for a two-lane highway includes the analysis of the “Follower Density” (FD). FD is calculated by examining the percent follower in the analysis direction and multiplying by the ratio of the flow rate vs. average speed in the analysis direction. This formula is illustrated as:

$$FD = \frac{PF}{100} \times \frac{v_d}{S}$$

where:

FD = follower density in the analysis direction (followers/mi),

PF = percent follower in the analysis direction,

$v_d$  = flow rate in the analysis direction (veh/h), and

S = average speed in the analysis direction (mi/h).

When calculated, the level of service can be determined by comparing the FD value received to the range of values for the level of service (Table 25-6).

**Table 25-6. Follower Density Thresholds**

Level of Service	Follower Density (followers/mi/ln)	
	High Speed Highways Posted Speed Limit ≥50 mph	Low Speed Highways Posted Speed Limit <50 mph
A	≤2.0	≤2.5
B	>2.0 – 4.0	>2.5 – 5
C	>4.0 – 8.0	>5.0 – 10.0
D	>8.0 – 12.0	>10.0 – 15.0
E	>12.0	>15.0

Excerpt from “Improved Analysis of Two-Lane Highway Capacity and Operational Performance (2018).”

**Existing Level of Service**

The existing level of service was calculated based on the existing traffic volumes and existing roadway characteristics. It was assumed that the design hour of the roadway accounts for 10% of the AADT and that the directional distribution is 60% of the combined two-way design hour volume.

Under base conditions, all roadways within the Project Area are currently operating as level of service C or better during the design hour, which indicates that there are no capacity problems (Table 25-6).

**Table 25-7. Existing Traffic Volumes & Characteristics for Multilane Highways**

Site No.	Route/Road Name	Direction	Design Hour Volume (V/H)	Average Speed mph	Density (PC/MI/LN)	Level of Service
O	NY-33A	EB	378	55	4.2	A
O	NY-33A	WB	533	55	5.9	A

**Table 25-8. Existing Traffic Volumes & Characteristics for Two-lane Highways**

No.	Route/Road Name	Speed Limit mph	Design Hour Volume (V/H)	Opposing Direction Volume (V/H)	Follower Density (FOLLOWERS/MI/LN)	Level of Service
A	Bank State Road (CR 13)	55	197	130	1.1	A
B	Batavia Byron Road (CR 19A)	55	93	59	0.3	A
C	Byron Elba Road East (NY 262)	55	90	158	0.3	A
D	Byron Elba Road – West (NY 262)	55	86	106	0.2	A
E	Byron Holley Road (NY 237)	55	59	59	0.1	A
F	Caswell Road	55	13	16	0.0	A
G	Clinton Street (NY 33)	55	321	320	2.5	B
H	Cockram Road	55	25	25	0.0	A
I	Cole Road – East	55	6	9	0.0	A
J	Tower Hill Road	55	6	6	0.0	A
K	Transit Road (CR 42)	55	16	8	0.0	A
L	Walkers Corner Road (CR 19)	35	56	37	0.2	A
M	NY-19	45	133	141	0.7	A
N	NY-98	55	473	367	4.6	C

**Construction Level of Service**

To evaluate the impacts that the construction of the solar farm may have on the roadway system, roadways within the Project Area were evaluated with the additional construction traffic, which were then compared to the existing roadway traffic capacity analysis. The previously developed 247 peak hour construction worker trips and 69 equipment delivery trips were added to the existing design hour traffic volumes to develop the total traffic volumes during construction. Tables 25-9 and 25-10 summarizes the HCS outputs for multilane and two-lane highways. Refer to Appendix 25-7 for additional information on HCS outputs for multilane and two-lane highways.

**Table 25-9. Traffic Volumes & Characteristics for Multilane Highways During Construction**

Site No.	Route/Road Name	Direction	Design Hour Volume (V/H)	Average Speed mph	Density (PC/MI/LN)	Level of Service
O	NY-33A	EB	505	55	5.6	A
O	NY-33A	WB	660	55	7.3	A

**Table 25-10. Traffic Volumes & Characteristics for Two-Lane Highways During Construction**

Site No.	Route/Road Name	Speed Limit mph	Design Hour Volume (V/H)	Opposing Direction Volume (V/H)	Follower Density (FOLLOWERS/MI/LN)	Level of Service
A	Bank State Road (CR 13)	55	197	130	1.1	A
B	Batavia Byron Road (CR 19A)	55	93	59	0.3	A
C	Byron Elba Road East (NY 262)	55	248	316	1.6	A
D	Byron Elba Road – West (NY 262)	55	228	248	1.4	A
E	Byron Holley Road (NY 237)	55	75	75	0.2	A
F	Caswell Road	55	13	16	0.0	A
G	Clinton Street (NY 33)	55	321	320	2.5	B
H	Cockram Road	55	341	341	3.0	B
I	Cole Road – East	55	6	9	0.0	A
J	Tower Hill Road	55	6	6	0.0	A
K	Transit Road (CR 42)	55	16	8	0.0	A
L	Walkers Corner Road (CR 19)	35	56	37	0.2	A
M	NY-19	45	165	173	1.1	A
N	NY-98	55	600	494	6.8	C



It is expected that all roadways will continue to operate at level of service C or better within the Project Area for the multilane and two-lane highways during the construction period. Additional construction-related vehicles traveling the roadways will have little to no impact on the roadways due to the minimal existing demand. Future traffic analysis for the operating condition was not performed since that period is expected to have significantly fewer daily trips than the construction period. The construction period represents the absolute worst case in terms of total traffic volumes. Given that the construction period is not expected to have any traffic impacts, with level of service C or better at each segment analyzed, the future operation will function with equal or less traffic operational impacts than the construction period.

### ***(3) Route Evaluation - Over-Size Load Deliveries and Roadway Restrictions***

As mentioned at the beginning of this Exhibit, there are four Posted Bridges with weight limits/restrictions in the area. Tower Hill Road, west of Searls Road, has a small bridge/culvert with an 18-ton limit. East of the site, West Sweden Road (Route 6) has a bridge over Black Creek, south of Sackett Road, that has a 17-ton weight limit. In Batavia, South Lyon Street just north of South Main Street has a 5-ton weight limit. In addition, Ford Road (NY Route 262) to the west of the Site just east of Oak Orchard Road (NY Route 98), has a restriction where “No Trucks with R Permits” (a State Owned R-Posted Bridges, Non-Waivered) are permitted to cross the bridge/culvert.

Road use agreements will be sought with the appropriate agencies, as necessary, to use these roadways. If the proposed oversize/overweight detour route is not feasible, then the condition and load rating of the roadway will be checked during the haul route evaluation. Should the review with the appropriate authority find reason for concern, the structure will be temporarily reinforced for the oversize/overweight component delivery at the Applicant’s expense or a different route will be utilized. No other improvements are necessary to accommodate oversize/overweight vehicles that will be used.

### ***(4) Measures to Avoid or Minimize for Impacts to Traffic and Transportation***

Transit and School Busing – The Applicant will coordinate with the local school district to avoid possible impacts and delays to bus routes throughout the construction process. The local school district will be advised in advance of any possible road closures so that alternatives routes can be developed in sufficient time. It is expected that overall impacts to the local school district busing

program will be minimal and no significant mitigation exceeding ongoing coordination is recommended.

Emergency Response – The Applicant will coordinate with local emergency service providers throughout the construction process so that they are aware of any possible road closures that may impact their routing decisions during the duration of the closure. They will also be kept informed of expected site work and the number of workers so that emergency response can be planned in advance. It is expected that overall impacts to the local emergency service providers will be minimal and no significant mitigation exceeding ongoing coordination is recommended.

Traffic Impacts – It is expected that all roadways will operate at level of service C or better within the Project Area during the peak hour of the day. The results of the traffic analysis indicate that no new traffic control devices are required and that there will be minimal impacts to the traveling public during the peak construction period and virtually no impact to the traveling public during off-peak periods. No roadway capacity improvements are required due to the additional traffic. Discussions will be required with the appropriate agencies regarding the weight restrictions in the vicinity of the Site.

#### ***(5) Road Use and Restoration Agreements***

The Applicant has met with local officials in the Project Area. During these meetings, the Applicant has briefed the Town and County representatives about the Project, construction operations, the application process, and discussed road use agreements/permits (as applicable). No major road projects or future plans were identified by any of the representatives.

The Applicant anticipates that the large dimension and weight of several components (switchyard control rooms, substation poles, GSU, etc.) will require special hauling permits and/or road use agreements along the project haul routes. The types of NYSDOT and County permits required depend on the characteristics of the vehicle and its cargo, number of trips, distance traveled, and duration. NYSDOT defines oversize/overweight vehicles as those exceeding the dimensions provided in Table 25-11 (e.g., overall, inclusive of load, bumpers, etc.).

Any vehicle exceeding 16 feet wide, 160 feet long, 15 feet, 11 inches high or 199,999 lbs. will require a superload permit. The application/permit can be submitted online through the NYSDOT website. The fee structure for the superload permit is also published online and costs are cumulative based on load configuration and weight.

**Table 25-11. NYSDOT Over-size/Over-weight Vehicle Dimensions**

	<b>Parameter</b>	<b>State Highway</b>	<b>Qualifying or Access Highway</b>
A	Width of vehicle, inclusive of load	8 feet	8 feet, 6 inches
B	Height of vehicle from underside of tire to top of vehicle, inclusive of load	13 feet, 6 inches	13 feet, 6 inches
C	Length of single vehicle inclusive of load and bumpers	40 feet	40 feet
D	Length of a combination of vehicles inclusive of load and bumpers	65 feet	Unlimited <sup>2</sup>
E	Length of a single trailer	48 feet	53 feet
F	Length of a single twin trailer	28 feet, 6 inches	28 feet, 6 inches

Prior to construction, the Applicant and/or contractor will obtain all necessary permits from the NYSDOT and the County. Road use agreement with the Town and Genesee County will be sought, as applicable. The final transportation plan will be provided to the Secretary or in the Compliance Filing prior to construction, and will specify the local, County, and State roads to be used as delivery routes (both within and outside the Project Area) by construction/transportation vehicles.

The Applicant is requesting in this Application delegation by the Siting Board to NYSDOT for any required NYSDOT highway work/use permits. The Applicant plans to enter into easements, road use agreements, or any other required approval from the Town of Byron and/or Genesee County (as applicable) for the installation of collection lines. Exhibit 31 provides a further discussion of these approvals.

In accordance with the anticipated road use agreements, directly prior to construction, a survey of the agreed delivery route will be carried out by appropriately qualified engineers (and NYSDOT, County Highway, and Town Highway Departments as available) to assess and document current existing road conditions. Any extraordinary damage or over-run caused by vehicles during the construction period is to be repaired to agreeable standards under a road use agreement with the relevant authority (State, County, or Town). The Applicant will repair damage done to roads affected by construction thereby restoring the affected roads to a condition equal to or better than documented by the pre-construction survey. Roads will also be maintained in good working order during construction. The Applicant will establish a road use reparation fund or purchase a

reparation bond as financial assurance that the roads damaged by the activities of the Project's construction will be repaired to the standards required by the road use agreement.

#### **25(e) Public Transportation, School Bus Routes, and Aeronautical and Military Operations**

The Project is designed to avoid and minimize impacts to mass transit and aeronautical and military operations. Mass transit systems are not present within the Project Study Area; therefore, impacts are not anticipated and mitigation measures will not be required.

As noted above in Section 25(b)2, the Applicant will coordinate with the local school district to avoid impacts and delays to bus routes throughout the construction process. Public Transportation was also discussed in Section 25(b)2. Regional Transit Service (RTS) Genesee does not provide service in the immediate Project Study Area.

The Federal Aviation Administration (FAA) evaluates potential impacts on air navigation for proposed structures that exceed certain criteria, such as heights greater than 200 feet above ground level and near public use and military airports (14 CFR §77.9(a-e)). The proposed facility will not trigger notification to the FAA. Airports and heliports have not been identified within the Project Study Area, aside from the Sacketts Farm Airstrip, which will become part of the Project. Genesee County Airport is located along County Route 46 approximately 3 miles southwest of the Site and will not be impacted by the proposed Project.

#### **25(f) FAA Review**

No construction or alteration is proposed for this Project that requires a Notice of Proposed Construction to be submitted to the administrator of the FAA in accordance with 14 Code of Federal Regulations, Part 77 pursuant to 49 U.S.C., Section 44718.

#### **25(g) Off-site Improvements**

No off-site improvements are anticipated to be necessary for the Project.

## References

National Academies of Sciences, Engineering, and Medicine. 2018. *Improved Analysis of Two-Lane Highway Capacity and Operational Performance*. Washington, D.C.: The National Academies Press. <https://doi.org/10.17226/25179>

American Association of State Highway and Transportation Officials (AASHTO) – A Policy on Geometric Design of Highways and Streets, Seventh Edition, 2018, 44 North Capital Street, N.W., Suite 249, Washington, D.C.

Transportation Research Board. 2016. *Highway Capacity Manual, Chapter 15*. Washington, D.C.

New York State Department of Transportation (NYSDOT). Highway Design Manual <https://www.dot.ny.gov/divisions/engineering/design/dqab/hdm>.

NYSDOT. Traffic Data Viewer. <https://www.dot.ny.gov/tdv>.

NYSDOT. Bridge Data. <https://www.dot.ny.gov/main/bridgedata>.

NYSDOT. Posted Bridges. <https://www.dot.ny.gov/postedbridge>.

NYSDOT. Bridges. <https://www.dot.ny.gov/main/bridgedata/repository/GeneseeBridgeData.pdf>.

NYSDOT. Functional Class Viewer. <https://gis.dot.ny.gov/html5viewer/?viewer=fc>.

NYSDOT. Functional Classifications. <https://www.dot.ny.gov/divisions/engineering/applications/traffic-data-viewer/tdv-definitions/Functional-Classifications.htm>.

NYSDOT. Accident Data FOIL Request.

Regional Transit Service (RTS) Genesee, 153 Cedar Street Batavia, NY 14020. <https://www.myrts.com/Maps-Schedules/RTS-Genesee>

Town of Byron Comprehensive Plan. January 2019. <https://www.byronny.com/documents/BYRON-COMP-PLAN2019-Appendices.pdf>.

Genesee County. Office for the Aging, Transportation. [https://www.co.genesee.ny.us/departments/office\\_for\\_the\\_aging/transportation.php](https://www.co.genesee.ny.us/departments/office_for_the_aging/transportation.php).

Byron-Bergen Central School District. <http://www.bbschools.org/Transportation.aspx>.

Byron Fire Department and Byron Rescue Squad Townline Road. <https://www.facebook.com/byron.fd.1/>.

South Byron Volunteer Fire Company. 7389 NY Route 237. <http://southbyronvfc.org/>.

Stafford Fire Department. 6153 Main Street, Stafford. <http://www.staffordvfd.org/>.

Elba Fire Department. 4 South Main Street, Elba. <https://elbanewyork.com/index.php/community/>.

New York State Police. 4525 West Saile Drive. Batavia  
[https://www.troopers.ny.gov/Contact\\_Us/Troop\\_Information/Troop\\_A/](https://www.troopers.ny.gov/Contact_Us/Troop_Information/Troop_A/).

Batavia Police Department. 10 West Main Street, Batavia.  
<https://www.batavianewyork.com/police-department>.

Le Roy Police Department. 3 West Main Street, LeRoy.  
[https://www.co.genesee.ny.us/departments/office\\_for\\_the\\_aging/leroy\\_village\\_police\\_department.php](https://www.co.genesee.ny.us/departments/office_for_the_aging/leroy_village_police_department.php).

Leroy Volunteer Ambulance. 3 West Main Street, LeRoy. <http://www.leroyems.org/>.